

Monthly Construction Update April 2026

Upcoming construction on HumeLink East

Tower assembly and erection is continuing in Adjungbilly, Gurrundah, Tumut and Gunning with more than 35 towers now erected and a further 31 assembled on the ground, ready to be erected in the coming weeks. Construction of access tracks, access points, tower pads and brake-and-winch pads are also continuing along the full length of the alignment.

Construction during April 2026 includes:

- **Adjungbilly-Tumut region:** Ongoing tower assembly and tower erection, with the interface tower with HumeLink West currently on site undergoing additional testing.
- **Dalton, Gurrundah and Windowie:** Drilling of foundations continuing, with more than 76 foundations now completed for tower sites.
- **Bannaby:** Substation upgrade works are continuing, with piling works for gantry foundations, mechanical and electrical work inside the substation.
- **Bookham, Dalton, Merrill, Windowie, Gadara and Yass:** Continued steel deliveries, with up to 1,000 tonnes of transmission tower steel arriving every fortnight.
- **Adjungbilly:** Controlled blasting will be undertaken near Bundarbo and Nanangroe roads to prepare sites for tower foundations, brake and winch pads where the ground is too hard to excavate with standard equipment.



Tower erection underway at Gurrundah (left) and tower foundation site near Gunning (right)

What to expect

- **Construction activities:** use of excavators, cranes, piling rigs and other heavy machinery for access points, clearing, earthworks, piling and tower erection. Trucks delivering equipment and materials.
- **Work hours:** construction works take place during daylight hours - Monday to Friday, 7am to 6pm and Saturday, 8am to 1pm. If out of hours is required, we will contact all impacted landowners beforehand.
- **Work may be noisy at times:** we will do everything we can to minimise any impacts such as turning off equipment and vehicles, when they are not being used.
- **Traffic and environment:** increase in HumeLink East vehicles, steel delivery and concrete trucks on local roads for deliveries to site.

Survey inspections

Property condition assessment surveys are continuing on properties and roads that will be accessed for the construction of the project.

- **Drones and a 3D scanner** mounted on a vehicle are being used to inspect roads and structures.
- **Approved drone flights** are occurring weekly above construction sites to monitor progress.

Managing road conditions and road safety

HumeLink East has been working closely with local councils to proactively address any impacts on local roads, as required under the project's planning and environmental approvals. HumeLink East and West have road maintenance agreements in place with Snowy Valleys Council, which provides monthly payments for maintenance activities as and when they are required. Discussions are continuing with other councils along the HumeLink alignment about the prospect of entering into similar maintenance agreements.

Independent road condition surveys were completed before construction began and shared with councils, and the same process will occur at the end of construction to identify any rectification works not already completed. All project vehicles in the Transgrid and HumeLink fleets are fitted with monitoring systems that provide live tracking and ensure compliance with approved routes. These measures are in place to reduce road and traffic impacts for local communities throughout construction.

HumeLink East water usage

The HumeLink East is mindful of water usage on the project during the current drought conditions. Water sources and locations have been determined in consultation with councils. Where possible, HumeLink East uses wastewater or recycled water for construction activities including dust suppression. In an event of an emergency, the water needs of the community will be prioritised over the needs of the HumeLink project. This ensures that essential services and critical needs are met promptly and efficiently, helping to safeguard the wellbeing of the community.

Keeping you informed

To help keep you informed, we are offering the option to register for SMS Alerts to receive updates on the project in your area. **Scan the code below to opt-in for SMS Alerts.**



SMS Alerts

Disclaimer: By completing this form, you consent to the HumeLink East project delivery partners - Acciona Construction Australia and Genus Infrastructure (NSW) Joint Venture (AGJV) using your details to provide you with HLE project related materials, information and updates through SMS.

You can also sign up to receive project updates via email if you prefer.

Scan the code below to register.



Email updates

Disclaimer: By completing this form, you consent to the HumeLink East project delivery partners - Acciona Construction Australia and Genus Infrastructure (NSW) Joint Venture (AGJV) using your details to provide you with HLE project related materials, information and updates via email.

Contact us

We'll continue to keep you updated and let you know of any work we're planning which might impact you. If you have questions or concerns about any of the above, please contact our Community and Stakeholder Engagement team on **1800 317 367** or by emailing humelink@transgrid.com.au

Connect with us

Transgrid is committed to working with landowners and communities through the development of HumeLink. Please connect with us for more information.



1800 317 367 (free call)
humelink@transgrid.com.au

www.transgrid.com.au/humelink