

Monthly Construction Update May 2025

Upcoming construction on HumeLink East

Construction during May 2025 includes:

- Delivery of the first modular buildings to the Adjungbilly worker accommodation facility.
- Construction of the Yass accommodation facility at Yass Industrial Park, off Yass Valley Way.
- Final works for the completion of the laydown area at Faulder Avenue in Yass.
- Construction of access points and tracks across the project.

What to expect

- **Construction activities:** use of excavators, graders and other heavy machinery for earthworks, road sealing works, access tracks. Large trucks delivering equipment and building modules.
- **Work hours:** construction works take place during daylight hours - 7am to 6pm Monday to Friday and 8am to 1pm on Saturdays. We will contact all impacted landowners if out of hours work is required.
- Every effort will be made to keep noisy work to a minimum and reduce impacts to the community.

Traffic and Environment

As work ramps up in May, there will be an increase in HumeLink East vehicles on local roads. Expect increased truck and vehicle movements along:

- **Adjungbilly Road:** for the delivery of accommodation modules to the worker accommodation site
- **Yass Valley Way, Yass Industrial Park:** to prepare the Yass worker accommodation facility. Site access will be via Commercial and Enterprise roads.

We are continuing ecology, heritage and biodiversity surveys across the project footprint.

Ground Investigations and earth testing continue, using a borehole drill to collect soil and rock samples. This will help determine actual ground conditions to inform the design of transmission tower foundations.



The first building modules delivered to the Adjungbilly worker accommodation facility.



A geotechnical inspection using a borehole drill to collect soil samples near Biala.

Survey inspections

Property condition assessment surveys are continuing to be conducted on properties and roads that will be accessed for the construction of the HumeLink East project.

- **Drones and a 3D scanner** mounted on a vehicle are being used to inspect roads and structures.
- **Approved drone flights** are taking place above construction sites each week to monitor progress.

Equipment and material deliveries

With the partial completion of the project compound area at Faulder Avenue in Yass, deliveries of material for the project have begun. The first conductor cables have been delivered to the site, where they will be stored until needed during construction.



The first conductor cable drums arriving at Faulder Avenue in Yass.

Keeping you informed

We'll continue to keep you updated and let you know of any work we're planning which might impact you.

If you have questions or concerns about any of the above, please contact our Community and Stakeholder Engagement team on **1800 317 367** or by emailing humelink@transgrid.com.au



Stay up to date with our work

Please head to transgrid.com.au/HumeLink or scan the QR code to subscribe to regular updates, and for more information on the project.

Connect with us

Transgrid is committed to working with landowners and communities through the development of HumeLink. Please connect with us for more information.



1800 317 367 (free call)
humelink@transgrid.com.au

www.transgrid.com.au/humelink